

Implementation Grant Step 1 Proposal Pursuant to Proposition 50, Chapter 8

## Attachment 13 Environmental Compliance

The following sections include information on the applicable environmental obligations of the proposal.

### 1 Environmental Documentation

As seen in Attachment 8 – Schedule, the majority of the projects have a CEQA/NEPA component. In general, the projects' approach for the environmental analysis includes preparing the required environmental documents, developing and implementing a permitting strategy, and soliciting public input in the process. Strategies include identifying permitting issues early in the process and addressing measures to resolve those issues either through selection of alternatives or incorporation of mitigation measures into the project design. A discussion of compliance with permitting requirements is found below in Section 2.

**Table 13-1** lists the projects with environmental documentation components, the status and completion dates.

**Table 13-1. Environmental Documentation Components and Schedule**

Project	Status	Completion Date
1. JWPCP Marshland Enhancement	Underway	September 15, 2005
3. 16th Street Watershed Runoff Treatment, Reuse & Infiltration Project	Will apply for CEQA Categorical Exemption	October 30, 2006
4. Wilmington Drain Restoration Multiuse Project	Not yet initiated	March 31, 2007
5. North Santa Monica Watershed Runoff Treatment, Reuse, and Infiltration - Stage 1	Anticipated CEQA Exemption	Dog Park: September 30, 2006 Penmar Recreation Center: September 30, 2007 Rustic Canyon Recreation Center: March 30, 2008
6. Dockweiler Watershed Runoff Treatment, Reuse, and Infiltration - Stage 1	Anticipated CEQA Exemption	Westchester: September 30, 2006 Del Rey: September 30, 2007
7. Machado Lake Artificial Aeration and Circulation Project	Anticipated CEQA Exemption	August 8, 2006
8. Ozone Park Retrofit Runoff Treatment, Reuse & Infiltration	Will apply for CEQA Categorical Exemption	August 30, 2006
9. Fwy Runoff Infiltration	Will apply for CEQA Categorical Exemption	August 30, 2006
10. Madrona/PV Lateral	Completed	April 29, 2005
11. Grand Blvd Tree Wells	Anticipated CEQA Exemption	September 30, 2006
12. Los Angeles Harbor	Expected to be Categorically Exempt	December 2006
13. Peck Park Canyon	Near initiation	December 2005
14. Imperial Highway Sunken Median	Anticipated CEQA Exemption	September 30, 2006
16. Stone Canyon Creek at UCLA	Anticipating CEQA Categorical Exemption	October 1, 2006

## Implementation Grant Step 1 Proposal Pursuant to Proposition 50, Chapter 8

17. Ballona Wetlands Restoration Project	Not yet initiated	February 2007
18. Lafayette Daylighting	Not yet initiated	December 30, 2006
19. Goldsworthy Desalter	Underway – anticipating Categorical Exemption	August 22, 2005
20. Lomita Integrated Storm to Vadose to Water Supply - Cypress Hill Reservoir	Near initiation	January 15, 2006
21. Lomita Integrated Storm to Vadose to Water Supply - Oceanview Depression	Not yet initiated	March 17, 2006

## 2 Compliance with Permitting Requirements

Several projects within the proposal will need to acquire the appropriate local, county, State and federal permits prior to construction. A general approach to permitting requirements is discussed along with the projects' permitting schedules below.

### 2.1 Permit Acquisition Approach

Project Managers for the individual projects will identify permits needed and a strategy to obtain these permits. The strategy will be based on the results of the background reports and surveys and will address all applicable local, State, and federal permit requirements. Depending on the project and permit, implementing agencies may need to meet with permitting agencies early in the process, to introduce them to the project and receive their input.

### 2.2 Permitting Schedule

Timelines are presented by project for identification and acquisition of all necessary projects in the project schedules in Attachment 8.

**Table 13-2. Permitting Status and Schedules**

Project	Status	Completion Date
1. JWPCP Marshland Enhancement	Underway	September 15, 2005
3. 16th Street Watershed Runoff Treatment, Reuse & Infiltration Project	Not yet initiated	December 31, 2006
4. Wilmington Drain Restoration Multiuse Project	Not yet initiated	December 31, 2006
5. North Santa Monica Watershed Runoff Treatment, Reuse, and Infiltration - Stage 1	Not yet initiated Not yet initiated Not yet initiated	Dog Park: March 1, 2008 Penmar Recreation Center: December 1, 2009 Rustic Canyon Recreation Center: Sept. 1, 2010
6. Dockweiler Watershed Runoff Treatment, Reuse, and Infiltration - Stage 1	Not yet initiated Not yet initiated	Westchester: June 1, 2008 Del Rey: December 1, 2009
8. Ozone Park Retrofit Runoff Treatment, Reuse & Infiltration	Not yet initiated	December 31, 2006
9. Fwy Runoff Infiltration	Not yet initiated	December 31, 2006

## Implementation Grant Step 1 Proposal Pursuant to Proposition 50, Chapter 8

10. Madrona/PV Lateral	Completed	April 4, 2004
11. Grand Blvd Tree Wells	Not yet initiated	March 1, 2008
12. LA Harbor Low-Flow Diversion	Not yet initiated	December 31, 2007
13. Peck Park Canyon	Not yet initiated	April 2007
14. Imperial Highway Sunken Median	Not yet initiated	March 1, 2008
16. Stone Canyon Creek at UCLA	Not yet initiated	March 1, 2007
17. Ballona Wetlands Restoration Project	Underway	November 2007
18. Lafayette Daylighting	Not yet initiated	December 1, 2008
19. Goldsworthy Desalter	Underway	August 22, 2005
20. Lomita Integrated Storm to Vadose to Water Supply - Cypress Hill Reservoir	Not yet initiated	June 9, 2006
21. Lomita Integrated Storm to Vadose to Water Supply - Oceanview Depression	Not yet initiated	August 9, 2006
22. Ballona Bluff Vernal Pool Restoration	Underway	December 31, 2005